



Project Status Update - (For BOC) MSR H  
May 9, 2023

Project Status Update - (For BOC) MSR H

Filter By:

Project Status equals 02 - Pre-Design, 03 - Design, 04 - Construction, 05 - Close-Out  
Project Name contains (H)

Project Number	Project Name	Project Categories	Project Status	Start Date	Target Date	Delivery Method	Architect of Record - Company	General Contractor - Company	Original Budget	Current Budget	Current Commitments	Actuals Approved
0040-461	Nicholas Elementary Interim Housing at Clayton B Wire (H) (2023)	Modernization / Renovation	04 - Construction	02.21.2023	08.15.2023	Bid		Otto Construction	3,150,200.00	3,150,200.00	2,930,516.22	861,164.62
0040-461-1	Nicholas Elementary Interim Housing at Clayton B Wire Hazmat (H) (2023)	Modernization / Renovation	04 - Construction	01.01.2023	06.30.2023			JM Environmental	300,000.00	300,000.00	299,000.00	0.00
0040-461-2	Nicholas Elementary Interim Housing at Clayton B Wire Technology Infrastructure (H) (2023)	Technology - Infrastructure	03 - Design	02.01.2023	07.31.2023	Bid			800,000.00	800,000.00	193,320.48	28,800.00
0262-461	Nicholas Elementary School New Construction (H) (2023)	New Construction	03 - Design	06.01.2022	09.01.2025	Lease Lease Back	HMC Architects	CORE West, Inc.	71,000,000.00	66,749,800.00	5,328,802.00	1,388,924.58
0267-468	O.W. Erlewine Campus Renewal (H)	Modernization / Renovation	02 - Pre-Design	03.01.2023	09.30.2024	Design-Bid-Build			2,500,000.00	2,500,000.00	0.00	0.00