Project Number	Project Name	Project Categories	Project Status	Start Date	Target Date	Delivery Method	Architect of Record - Company	General Contractor - Company	Original Budget	Current Budget	Current Commitments	Actuals Approved
0410-409	Albert Einstein Core Academic Renovation (2023)	Core Academic Renovation	03 - Design	03.01.2021	10.31.2022	Design-Bid- Build	Nacht & Lewis		9,988,613.24	6,226,185.24	910,943.00	490,931.47
0410-409-1	Albert Einstein Roof Replacement (2023)	Modernization / Renovation	04 - Construction	06.19.2023	09.29.2023	Bid	Nacht & Lewis	Roofing & Solar Construction	4,500,000.00	4,500,000.00	3,462,000.00	1,158,113.55
0029-401	Bret Harte Playground (2023)	Land Improvement	04 - Construction	06.19.2023	08.25.2023	Bid	Studio W. Associates	Lamon Construction	3,000,000.00	4,000,000.00	3,936,321.75	2,735,864.11
0029-464	Bret Harte Telecenter Upgrade (2023)	Modernization / Renovation	04 - Construction	02.01.2023	06.30.2024	Design-Bid- Build	LP CONSULTING ENGINEERS, INC.		350,000.00	401,575.00	9,975.00	8,217.50
0510-433	C.K. McClatchy HVAC Modernization	Modernization / Renovation	03 - Design	07.01.2022	08.31.2023	Design-Bid- Build	Lionakis		6,000,000.00	6,000,000.00	406,809.40	130,369.40
0510-434	C.K. McClatchy Kitchen Modernization	Modernization / Renovation	03 - Design	05.01.2023	12.31.2023		Lionakis		2,500,000.00	2,500,000.00	369,675.00	190,533.20
0510-464	C.K. McClatchy Telecenter Upgrade (2023)	Modernization /										

Project Status Update - (For BOC) Measure Q and R



Project Status Update - (For BOC)

Filter By:

Project Status equals 02 - Pre-Design, 03 - Design, 04 - Construction, 05 - Close-Out

Project Number	Project Name	Project Categories	Project Status	Start Date	Target Date	Delivery Method	Architect of Record - Company	General Contractor - Company	Original Budget	Current Budget	Current Commitments	Actuals Approved
0104-416	Elder Creek Irrigation (2023)	Land										
0104-410	Lider Creek Imgallon (2023)	Improvement										

Project Status Update - (For BOC) Measure Q and R

Project Number	Project Name	Project Categories	Project Status	Start Date	Target Date	Delivery Method	Architect of Record - Company	General