



Project Status Update - (For BOC)




Project Status Update - (For BOC)




Project Number	Project Name	Project Categories	Project Status	Start Date	Target Date	Delivery
----------------	--------------	--------------------	----------------	------------	-------------	----------

Project Status Update - (For BOC)




Project Status Update - (For BOC)



Filter By:
Project Status equals 06 - Complete: Project completed in current fiscal year, 07 - Archived: Project completed in prior fiscal year

Project Number	Project Name	Project Categories	Project Status	Start Date	Target Date	Delivery Method	Architect of Record - Company	General Contractor - Company	Original Budget	Final Budget	Actuals Approved
----------------	--------------	--------------------	----------------	------------	-------------	-----------------	-------------------------------	------------------------------	-----------------	--------------	------------------


Project Status Update - (For BOC)



Filter By:
Project Status equals 06 - Complete: Project completed in current fiscal year, 07 - Archived: Project completed in prior fiscal year

Project Number	Project Name	Project Categories	Project Status	Start Date	Target Date	Delivery Method	Architect of Record - Company	General Contractor - Company	Original Budget	Final Budget	Actuals Approved
0490-416	Sutter Structural Repairs	Modernization / Renovation	07 - Archived	06.14.2019	08.13.2019	Bid	Rainforth Grau Architects	Pro-Ex Construction	300,000.00	177,765.22	177,765.22
0490-409	Sutter Telecenter Upgrade	Modernization / Renovation	07 - Archived	07.01.2018	06.04.2018	Quote(s)			39,975.00	39,975.00	39,975.00
814-0354	Sutterville Digital Marquee Sign	Modernization / Renovation	07 - Archived	10.15.2014	01.15.2015	Other	N/A	Stewart Signs / Studebaker Brown	19,958.75	19,958.75	19,958.75
0354-404	Sutterville Fire Alarm Upgrade	Modernization / Renovation	07 - Archived	09.28.2014	09.28.2014		In House	In House	11,630.77	11,630.77	11,630.77
0359-404	Tahoe Fire Alarm Panel Upgrade	Modernization / Renovation	07 - Archived	12.15.2014	02.27.2015	Lease Lease Back		Studebaker Brown	92,546.00	12,765.39	12,765.39
0359-417	Tahoe Flooring for Rooms 9 and 11	Modernization / Renovation	07 - Archived	08.01.2018	12.31.2018	Other			9,711.01	9,711.01	9,711.01
0359-416	Tahoe HVAC for Multipurpose	Modernization / Renovation	07 - Archived	10.15.2017	12.31.2017	Quote(s)			23,400.00	21,270.00	21,270.00
0359-409	Tahoe Irrigation Improvements	Land Improvement	07 - Archived	06.15.2018	08.15.2018	Bid	MTW Group	Takehara Landscaping Inc	450,000.00	322,880.00	322,880.00
0359-401	Tahoe Paving (Summer 2015)	Land Improvement	07 - Archived	06.12.2015	08.28.2015	Bid	HMR/PMG	Seward Schreder	649,635.00	998,915.00	998,915.00
820	Technology Asset Management Software	Technology - Infrastructure	07 - Archived	07.01.2013	06.30.2014				366,667.83	366,667.83	366,667.83
0363-404	Theodore Judah Fire Alarm Upgrade	Modernization / Renovation	07 - Archived	12.15.2014	02.27.2015	Lease Lease Back	In House	Studebaker Brown	90,546.00	21,909.55	21,909.55
707-0363-2	Theodore Judah Interim Housing for Two-Story Portable Project	New Construction	07 - Archived	12.21.2015	08.15.2016	Lease Lease Back	California Design West	Schreder	600,000.00	192,036.69	192,036.69
707-0363	Theodore Judah Two-Story Building Project 2014-2016	New Construction	07 - Archived	07.01.2015	08.27.2016	Lease Lease Back	Vrilakas Architects	Hilbers	5,138,450.00	6,135,502.61	6,135,502.61
0844-428	Transportation Services Relocation	New Construction	07 - Archived	04.26.2018	12.31.2019	Lease Lease Back	HMC Architects	Roebbelen	16,500,000.00	15,811,113.77	15,811,113.77
426	VoIP Remaining Sites	Technology - Infrastructure	07 - Archived	04.01.2018	08.15.2018	Other	IN HOUSE	AMS.NET	2,075,000.00	1,611,712.84	1,611,712.84
0379-422	Washington HVAC, Roofing and Lighting (STEAM Phase 2)	Modernization / Renovation, Prop 39 - California Clean Energy	07 - Archived	09.18.2015	09.30.2015	Lease Lease Back	HMC Architects	Landmark Construction	2,546,882.00	3,422,820.85	3,422,820.85
0379-422-1	Washington Portable Buildings HVAC	Prop 39 - California Clean Energy	07 - Archived	07.01.2018	08.15.2018	Quote(s)			30,000.00	37,719.34	37,719.34
0379-409	Washington Sidewalk Repair	Modernization / Renovation	07 - Archived	11.01.2018	06.30.2019	Lease Lease Back			8,900.00	8,893.71	8,893.71
0379-401	Washington STEAM Renovation Phase 1	Modernization / Renovation	07 - Archived	09.15.2015	08.15.2016	Lease Lease Back	HMC	Landmark	3,000,000.00	4,612,063.63	4,612,063.63
0521-409	West Campus Athletic Improvements	Land Improvement	07 - Archived	09.14.2017	02.22.2018	Lease Lease Back	Stafford				

Project Status Update - (For BOC)



Filter By:
Project Status equals 06 - Complete: Project completed in current fiscal year, 07 - Archived: Project completed in prior fiscal year

Project Number	Project Name	Project Categories	Project Status	Start Date	Target Date	Delivery Method	Architect of Record - Company	General Contractor - Company	Original Budget	Final Budget	Actuals Approved
----------------	--------------	--------------------	----------------	------------	-------------	-----------------	-------------------------------	------------------------------	-----------------	--------------	------------------