


Project Status Update - (For BOC)



Project Status Update - (For BOC)



Filter By:
 Dfc'YWh'GhUhg equals \$*!'7ca d'YhY.'Dfc'YWh'Wca d'YhYX']b'W i ffYbh'ZjgWU' mYUfi \$+!'5fW\]jYX.'Dfc'YWh'Wca d'YhYX']b' dfjcf'ZjgWU' mYUf

Dfc'YWh'Bi a VYf	Dfc'YWh'BU a Y	Dfc'YWh'7UhY [cf]Yg	Dfc'YWh'GhUhg	GhUfh'8UhY	HUf[Yh'8UhY	8Y]jYfm' AYh\cX	5fW\]hYWh'cZ' FYWcfX'!' 7ca dUbm	; YbYFU'7cbifUWhcf'!' 7ca dUbm	Cf][]bU'6 iX[Yh	:]bU'6 iX[Yh	5Wh iU'g'5ddfc jYX
419	Class Size Reduction - 9 sites 2016	Modernization / Renovation	07 - Archived	12.15.2015	08.15.2016	Lease Lease Back	California Design West	Seward L. Schreder Construction Inc.	3,150,000.00	3,160,922.14	3,160,922.14
0108-417	Class Size Reduction - Ethel I. Baker Sewer & Water	Modernization / Renovation	07 - Archived	03.15.2018	12.31.2018	Quote(s)		BRCO Constructors, Inc.	45,000.00	43,950.00	43,950.00
417	Class Size Reduction - Sewer & Water	Modernization / Renovation	07 - Archived	02.20.2018	08.31.2018	Bid	California Design West	BRCO Constructors, Inc.	700,000.00	376,900.00	376,900.00
0040-404/0040-405-0196	Clayton B. Wire Fire Alarm Replacement	Emergency Repair Program, Modernization / Renovation	07 - Archived	05.15.2015	08.28.2015						

Project Status Update - (For BOC)



Filter By:
 Dfc'YWh'GhUhg equals \$*!'7ca d'YhY.'Dfc'YWh'Wca d'YhYX']b'W i ffYbh'ZjgWU' mYUfi \$+!'5fW\]JYX.'Dfc'YWh'Wca d'YhYX']b' dfjcf'ZjgWU' mYUf

Dfc'YWh'Bi a VYf	Dfc'YWh'BU a Y	Dfc'YWh'7UhY [cf]Yg	Dfc'YWh'GhUhg	GhUfh'8UhY	HUf[Yh'8UhY	8Y]jYfm' AYh\cX	5fW\]hYWh'cZ' FYWcfX'!' 7ca dUbm	; YbYFU'7cbifUWhcf'!' 7ca dUbm	Cf][]bU'6 iX[Yh	:]bU'6 iX[Yh	5Wh iU'g'5ddfc jYX
0100-416	Edward Kemble Irrigation Controller Replacement	Land Improvement	07 - Archived	04.01.2017	08.31.2017			Olympic Land Construction	25,000.00	7,200.00	7,200.00
0100-417	Edward Kemble Portable Dry Rot	Modernization / Renovation	07 - Archived	08.01.2018	08.31.2018			Saenz Landscape Construction	20,000.00	19,690.32	19,690.32
0104-404	Elder Creek Fire Alarm Upgrade	Modernization / Renovation	07 - Archived	12.19.2014	06.20.2015			ADI	12,990.09	12,990.09	12,990.09
0104-409	Elder Creek Roof Replacement	Modernization / Renovation	07 - Archived	06.14.2019	08.31.2019	Bid		Commercial Waterproofer Inc.	502,240.00	455,576.10	455,576.10
407-2	E-Rate 18 Network Equipment Upgrade at 24 Schools	Technology - Infrastructure	07 - Archived	10.01.2015	08.01.2016	Bid		AMS.NET	4,375,034.53	2,329,313.81	2,329,313.81
407-1	E-Rate 18 Wiring Infrastructure Upgrade at 24 Schools	Technology - Infrastructure	07 - Archived	07.01.2015	07.31.2016	Bid		Walker Telecomm	2,719,310.00	4,147,505.77	4,147,505.77
425	E-Rate 20 Network Upgrade	Technology - Infrastructure	07 - Archived	06.19.2017	06.19.2018	Bid		Walker Telecomm	5,000,000.00	4,700,073.63	4,700,073.63
430	E-Rate 21 Dark Fiber	Technology - Infrastructure	07 - Archived	04.01.2018	10.31.2020	Bid		Zayo Group	605,000.00	631,807.13	631,807.13
431	E-Rate 21 Network Equipment	Technology - Infrastructure	07 - Archived	04.01.2018	06.30.2020	Other		AMS.NET	2,760,764.00	2,624,774.68	2,624,774.68
435	E-Rate 22 Dark Fiber	Technology - Infrastructure	07 - Archived	03.01.2019	09.30.2020			Zayo Group	85,000.00	40,225.90	40,225.90
0108-418	Ethel I. Baker Asphalt Replacement	Modernization / Renovation	07 - Archived	02.01.2019	06.30.2020	Bid	Warren Consulting Engineering Inc.	Martin General Engineer	721,667.00	673,211.10	673,211.10
0108-419	Ethel I. Baker Class Size Reduction	Modernization / Renovation	07 - Archived	12.15.2015	08.15.2016	Lease Lease Back	HMC Architects	Seward L. Schreder Construction Inc.	300,000.00	59,355.00	59,355.00
0108-409	Ethel I. Baker CSR Accessibility Requirements	Modernization / Renovation	07 - Archived	07.15.2017	08.24.2017			Renovation	07 - Archived	07.15.2017	08.15.2018

Project Status Update - (For BOC)



Filter By:
Dfc'YWh'GhUhg equals \$*!'7ca d'YhY.'Dfc'YWh'Wca d'YhYX]b'W i ffYbh'ZjgWU' mYUfz \$+!'5fW\]jYX.'Dfc'YWh'Wca d'YhYX]b'dfjcf'ZjgWU' mYUf

Dfc'YWh'Bi a VYf	Dfc'YWh'BU a Y	Dfc'YWh'7UhY [cf]Yg	Dfc'YWh'GhUhg	GhUfh'8UhY	HUf [Yh'8UhY	8Y]jYfm' AYh\cX	5fW\]hYWh'cZ' FYWcfX!' 7ca dUbm	; YbYFU'7cbifUWhcf!' 7ca dUbm	Cfj[]bU'6 iX[Yh	:jBU'6 iX[Yh	5Wh iU'g'5ddfci jYX
703-0431	Fern Bacon Restroom Upgrades	Green	07 - Archived	07.01.2013	06.30.2014		Rainforth Grau Architects	Roebbelen Contracting Inc	98,703.00	98,703.00	98,703.00

Project Status Update - (For BOC)

Dfc'YWh'GhUhg' IdXUy'!i: cf'6C7L

Filter By:

Dfc'YWh'Bi a VYf Dfc'YWh'BU a Y Dfc'YWh'7UhY[cf]Yg Dfc'YWh'GhUhg GhUfh'8UhY HUF[Yh'8UhY 8Y]]Yfm' AY\cX 5fW\hYWh'cZ'FYWcfX'! ; YbYFU'7cbifUWhcf'! Cj[]bU'6 iX[Yh :]bU'6 iX[Yh 5Wh iU'g'5ddfc jYX

Project Status Update - (For BOC)



Filter By:
 Dfc'YWh'GhUhg equals \$*!'7ca d'YhY. 'Dfc'YWh'Wca d'YhYX'jb'W i ffYbh'ZjgWU' mYUfi \$+!'5fW\jYX. 'Dfc'YWh'Wca d'YhYX'jb' dfjcf'ZjgWU' mYUf

Dfc'YWh'Bi a VYf	Dfc'YWh'BU a Y	Dfc'YWh'7UhY [cf]Yg	Dfc'YWh'GhUhg	GhUfh'8UhY	HUf [Yh'8UhY	8Y]jYfm' AYh\cX	5fW\jhYWh'cZ' FYWcfX'!' 7ca dUbm	; YbYFU'7cbifUWhcf'!' 7ca dUbm	Cf][]bU'6 iX[Yh	:]bU'6 iX[Yh	5Wh iU'g'5ddfc jYX
0151-401	Leonardo da Vinci Roofing (Summer 2015)	Modernization / Renovation	07 - Archived	04.24.2015	08.28.2015	Lease Lease Back		Clark & Sullivan Construction		1,63 e	

Dfc'YWh'Bi a VYf	Dfc'YWh'BU a Y	Dfc'YWh'7UhY[cf]Yg	Dfc'YWh'GhUh ig	GhUfh'8UhY	HUf[Yh'8UhY	8Y]]Yfm' AYh\cX	5fW\]hYWh'cZ'FYWcfX'! 7c a dUbm	;YbYFU'7cbifUWhcf'! 7c a dUbm	Cf][]bU'6 iX[Yh	:]bU'6 iX[Yh	5Wh iU'g'5ddfc jYX
------------------	----------------	--------------------	-----------------	------------	-------------	--------------------	------------------------------------	----------------------------------	-----------------	--------------	--------------------

Project Status Update - (For BOC)

Dfc'YWh'GhUhg' IdXUy'!fi: cf'6C7L

Filter By:
Dfc'YWh'GhUhg equals \$*!'7ca d'YhY.'Dfc'YWh'Wca d'YhYX']b'WiffYbh'ZjgWU'mYUfi\$+'!5fW\]jYX.'Dfc'YWh'Wca d'YhYX']b'df]cf'ZjgWU'mYUf

Dfc'YWh'Bi a VYf	Dfc'YWh'BU a Y	Dfc'YWh'7UhY[cf]Yg	Dfc'YWh'GhUhg	GhUfh'8UhY	HUf[Yh'8UhY	8Y]]Yfm' AYh\cX	5fW\]hYWh'cZ'FYWcfX'!' 7ca dUbm	; YbYFU'7cbifUWhcf'!' 7ca dUbm	Cf][]bU'6 iX[Yh	:]bU'6 iX[Yh	5Wh iU'g'5ddfc jYX
------------------	----------------	--------------------	---------------	------------	-------------	-----------------	---------------------------------	--------------------------------	-----------------	--------------	--------------------

Project Status Update - (For BOC)

Dfc'YWh'GhUhg' IdXUy'!fi: cf'6C7L

Filter By:
Dfc'YWh'GhUhg equals \$*!'7ca d'YhY.'Dfc'YWh'Wca d'YhYX']b'WiffYbh'ZjgWU'mYUfi\$+'!5fW\]jYX.'Dfc'YWh'Wca d'YhYX']b'df]cf'ZjgWU'mYUf

Dfc'YWh'Bi a VYf Dfc'YWh'BU a Y Dfc'YWh'7UhY[cf]Yg Dfc'YWh'GhUhg GhUfh'8UhY HUF[Yh'8UhY 8Y]]Yfm' AYh\cX 5fW\]hYWh'cZ'FYWcfX'!' ;YbYFU'7cbifUWhcf'!' 7ca dUbm 7ca dUbm Cf][]bU'6 iX[Yh :]bU'6 iX[Yh 5WhiU'g'5ddfcjYX